

STATUS AS ON 15.07.2018

STATE: MANIPUR								Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Contractor/Authority Engineer	Total Length Completed As On 15.07.2018	Status
Civil Work									
1	53	NH(O)	Barak Makru Bridge	1.2	109	141	M/s Bhartiya Infra Project Ltd.	0	(a). LOA issued to BIPL on 01.12.2016 (b) Appointment date given on 27.04.2017. (C) Milestone -I achieved. (d) Work in progress
2	39	ADB	2 laning of Imphal-Moreh road from Km 350.00 to 395.680	46	458	869	M/s G.R Infra projects Limited	0	(a) LOA issued on 01.06.2018 and Contract Agreement signed on 18.06.2018.
A			Total (Civil work)	47.20	566.77	1009.75		0	
Bharatmala									
2		BR	Shangshak-Nampisha	90	1125	1260			DPR under Progress
3	53	EC	Imphal-Jiribam	220	2750	3080			Change of Scope for Imphal-Jiribam
4	102B	EC	Tuivai- Singghat	89	1112.5	1290.5	M/s CE Testing		DPR under Progress (M/s CE Testing)
5	102B	EC	Singghat- Churachandpur	35	437.5	507.5	M/s CE Testing		DPR under Progress (M/s CE Testing)
6	150	EC	Churachandpur-Moirang	19	237.5	275.5			
7	150	EC	Moirang-Imphal	42	525	609			DPR under Progress
8	150	EC	Jessami-Yaingangpopki	170	2125	2465			DPR under Progress
9	39	EC	Mao-Imphal	106	1325	1537			DPR under Progress
10	39	ICR	Alternate Alignment	59	738	826	M/s Sheladia Inc.		DPR Completed
11	39	ICR	Imphal -Moreh	95	1188	1330	M/s Sheladia Inc.		(i). Land Acquisition (LA) estimate awaited from State Govt. (ii). PIB meeting held on 25.04.2017 and Minutes approved. (iii) CCEA Approved on 12 July 2017. (iv) The bids for package-I from km 330 to km 350 (20 km) and Package-II from km 350.00 to km 395.68 (45.68 km) received on 29.11.2017. financial bid opened on 19.03.2018 both packages.
B			Total (Bharatmala)	925	11563	13181			
NH-In Principle									
C			Total (NH-In Principle)	0.00	0.00	0.00			
Rehabilitation									
12	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 0.00 to Km 34.500	35	38	49	M/s Satya Builders	0	(i) Letter of Award Issued to M/s Satya Builders on 09.11.2017. (ii) Appointed date given on 12.12.2017 (iii). Milestone-I achieved Work in progress.
13	102B	NH(O)	Rehabilitation/Strengthening of existing road Churachandpur-Singhat-Sinzawl-Tuivai sector from Km 34.00 to Km 103.00	68	52	62	M/s Bhartiya Infra Projects Ltd.	36	(i). Contract Awarded for Civil work of Rehabilitation. (ii) Appointed date given on 01.08.2016 (iii) Milestone II achieved. (iv). Work in progress.
14	102B	NH(O)	Rehabilitation/Strengthening of existing road from Km 103.50 to Km 162.00	59	43	59	M/s Garg & Sons Estate Promoters Pvt Ltd	0	(i) Letter of Award Issued on 21.12.2017. (ii) Appointed date given on 18.01.2018 (iii) Milestone-I achieved. (iv) Work in progress.
15	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 0.00 to Km 28.00 covering 28 Km length on NH-102A in the state of Manipur.	28	3.0	3.8	M/s Bhartiya Infra Project Ltd.	12	Comencement/Start date 27.10.2016. Work in progress
16	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 28.00 to Km 50.00 covering 22 Km length on NH-102A in the state of Manipur.	22	11.1	12	M/s Shongvah Thanmi	6	Comencement/Start date 31.10.2016. Work in progress

STATUS AS ON 15.07.2018

STATE: MANIPUR								Branch Office: Imphal	
Sl. No.	NH	Funding	Name of project	Road Length (km)	Estimated Cost (Rs. in crore)	TPC	Contractor/Authority Engineer	Total Length Completed As On 15.07.2018	Status
17	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 50.00 to Km 70.00 covering 20 Km length on NH-102A in the state of Manipur.	20	11.4	13	M/s Bhartiya Infra Project Ltd.	3	Comencement/Start date 27.10.2016. Work in progress
18	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 70.00 to Km 90.00 covering 20 Km length on NH-102A in the state of Manipur.	20	13.1	18	M/s Haokhotinlen Vaiphei	11	(i)Letter to proceed issued on 12.05.2017 (ii). Work in progress
19	102A	NH(O)	Restoration/Reconstruction of Ukhrul-Toloi-Tadubi road section from Km 90.00 to Km 115.00 covering 25 Km length on NH-102A in the state of Manipur.	25	12.9	18	M/s Haokhotinlen Vaiphei	19	(i)Letter to proceed issued on 12.05.2017. (ii) Work in progress
20	NH 137	NH(O)	Temporary Restoration of Tamenlong Khonsang of about 40 km length. (Work-I)	40	17.5	19	M/s K .Morung & sons.	19	(i)LOA issued .on 20.12.2016 (ii) Start date 06.02.2017 (iii) work in progress
21	NH 137	NH(O)	Balance Construction of unfinished RCC Culverts and retaining walls and their maintenance along Imphal-Jiribam road of NH-37 between Km3.00 to Km 220.00	0	3	3	M/s NDS Construction	0	(i)Date of commencement of the project was 30.08.2017. (ii) Work in progress.
22	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 3.00 to Km 75.00 (Length=72 Km) of NH-53 (New NH-37) (Package-I)	28	45.50	52	M/s HVS Construction Materials Pvt. Ltd.	28	(i) Contract agreement signed on 26.04.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work in progress
23	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 75.00 to Km 145.00 (Length=70 Km) of NH-53 (New NH-37) (Package-II)	28	38.10	43	M/s Nidhi Creative Infrastructure Pvt. Ltd	28	(i) Contract agreement signed on 17.04.2017. (ii) Commencement /Start date is 11.03.2017 (iii) work in progress
24	NH-37	NH(O)	Short Term Improvement & Routine Maintenance of Imphal-Jiribam Road from Km 145.00 to Km 220.00 (Length=75Km) of NH-53 (New NH-37) (Package-III)	21	60.10	67	M/s Bhartia Infra Pvt. Ltd.	17	(i) Contract agreement signed on 08.05.2017. (ii) Commencement /Start date is 01.04.2017 (iii) work in progress
25	NH-102B		De-launching and replacement of Bailey Bridge at Km 70.300 at Churachandpur-Singhat-Sinzawal road of span 140 feet (DDR) Standard width IRC Class 40R loading complete width bearing and Steel decking in the State of Manipur.		2		M/s Bhartia Infra Pvt. Ltd.	0	(i) Work started on 14.03.2018
D			Total	393	350	418		179	
Imphal-Jiribam Road from Km 3.00 to Km 220.00 (NH-37)									
26	NH-37	M & R	From Km 3.00 to Km 75.00	72	11	-	-	-	Technical Bid Opened on 30.05.2018 and evaluation under progress
27	NH-37	M & R	From Km 75.00 to Km 145.00	70	14	-	-	-	Technical Bid Opened on 30.05.2018 and evaluation under progress
28	NH-37	M & R	From Km 145.00 to Km 220.00	75	14	-	-	-	Technical Bid Opened on 30.05.2018 and financial bid opened on 25.06.2018
29	NH-37	M & R	De-launching and Launching of Chera Thok Bailey Bridge (Nung Dalan bridge) Steel Deck (DD) of span 100 feet located at Km 150.700 and Makru Bailey Bridge Steel Deck (DS) of span 30 feet located at Km 189.300	75	14	-	M/s Bhartia Infra Pvt. Ltd.	-	(i) Work started on 11.04.2018
Churachandpur-Tipaimukh road from km 0.00 to 262.00									
30	NH-150	M & R	From 0.00 to Km 185	185	6.4	-	M/s NDS Construction	-	(i) Work started on 07.05.2018
31	NH-150	M & R	From 185 to Km 262	77	36	-	-	-	Bids opened on 02.05.2018 and financial bid opened on 22.06.2018
Yaingangpokpi-Jessami- Nagaland Border (161 km)									
32	NH-37	M & R	From Yaingangpokpi to Finch Corner (Km 488.125 to Km 522.86).	35	11	-	M/s L K & Sons	-	(i) Work started on 19.04.2018
33	NH-37	M & R	Ukhrul- Jessami-Nagaland Border (km 126)	126	19	-	M/s HVS Construction Materials Pvt. Ltd.	-	Letter of Award issued on 19.06.2018

